### **Current Situation:**

# Sustainability

24 2020

### CO<sub>2</sub> emissions

Emissions from start of work till Q4 2020

Goal: Reducing the emissions of the realisation phase with **23%**\*

\*true emissions compared to the planning without reduction measures.



0

## CO<sub>2</sub> emissions

This figure shows the true emission and the same emissions with out measures over time. We see that we have reduced every quarter.



0

#### Energy use after build

The technical installation will be installed into the tunnel shortly and we have finalized the calculations of the energy use of the RijnlandRoute as a whole.

We have achieved our target for energy use. In the table below the proposed energy use and the achieved energy use for the different parts:

Part	Proposed	Achieved
Public lighting	168.645 kWh/year	153.314 kWh/year
Tunnel instalations	687.457 kWh/year	632.376 kWh/year
Instalations in sunken road	3.698 kWh/year	3.117 kWh/year
TOTAL	859.800 kWh/year	788.807 kWh/year



#### A few CO<sub>2</sub> reduction measures

We compare the true emissions with the industry standard. With the RijnlandRoute we have implemented the following reduction measures:

- Alternative fuel for the foundation work
- Reusing sheet piling
- Use more sustainable cement, less CEM I
- Buy sustainable electricity
- Use local sand
- ➢ Use of EURO 5/6 trucks
- Different grout composition
- > Instal solar optic fibre
- Pilot with innovative moss screen
- Prepare tunnel for future use
  - > Extra solar optic fibre will be installed for future connections
  - Preparations to connect the tunnel tubes to 5G networks are made
  - > Extra (car) charging point for the service buildings
  - > Extra casing pipes for future connections will be installed



#### CO<sub>2</sub> Performance Ladder

- > Audit results November 2020:
- RijnlandRoute can be used as an example for other projects
  - > We have good understanding of our carbon footprint
  - > We strive to be a sounding board for the client and try to improve their sustainability goals

#### ≻ To improve:

- > Communication, both external and internal could be more frequent
- Update list of measures (together) more often (otherwise we 'forget' measures, such as the tubes in the flyover)
- Control with purchasers if we buy according to our LCAs



